

180021113303



中国认可 检测 TESTING CNAS L5643





ŧ

TEST REPORT

No: W2019-T122

项目/产品名称: 输电线

输电线路铁塔(1000kV)

委托单位: 河南鼎力杆塔股份有限公司

检验类别: 委托检验

国家塔架质量监督检验中心

检验报告

No: ₩2019-T122

第1页共2页

而日/立										
ツロリ	品名称	输电线路铁塔(1000kV)							
样品	占名称	输电线路铁塔	样品数量	1 基						
型号	⁻ 规格	1000kV-ZBC30101B-66m	样品等级	合格品						
样品	出状态	完好	商标							
生产	中位	河南鼎力杆塔股份有限公司	委托检验							
建设单位		1								
委	名称	河南鼎力杆塔股份有限公司								
托 单	地址	河南省驻马店市西平县迎宾大道中段路南								
位	电话	0396-6234568	邮编	463900						
收栏	羊单位	江西省钢结构网架质量检验中心	收样日期	2019. 04. 24						
生产E]期/批号	2019. 03. 20	1基							
检验	命地点	厂内	检验日期	2019.04.24						
仪器设备		万能材料试验机: GJ002	温度	20°C						
		高精度涂层测厚仪: GJ022 超声波探伤仪: GJ017	湿度	63%						
	依据或 刘定原则	GB/T2694-2018《输电线路铁塔制造技术条件》								
检马	俭结论		1155 日章: 检验专用章: 报告回期:+ 2019	中省						
	备注									

習检;

检验结果判定表

第2页 共2页

Ng	2: W2019	-T122	4			1.74		T		<u>× 4)</u>		
						样本	判定组	判定组数		结果	判定	
序 号	项别	ł	金测项目	质量指标		本 大 小	Ac	Re	合格 数	不合 格数	结果	
1		钢材	对材质	GB/T1591-2008 6.4.1	3	2	0	1	2	0	合格	
2		焊	缝内部质量	GB/T2694-2010 6. 6. 6. 3	0	2	0	1	2	0	合格	
3	A 类	锌	均匀性	GB/T2694-2018 6. 9. 3	8	3	0	1	3	0	合格	
4		层	附着性	GB/T2694-201 6. 9. 4	8	3	0	1	3	0	合格	
5		试	装控制尺寸	GB/T2694-201 6.10.6		1	0	1	1	0	合格	
6			钢材外观	GB/T2694-201 5.1.5		50	0	1	50	0	合格	
7	_	钢	材外形尺寸	GB/T2694-201 5.1.1	.8	50	0	1	50	0	合格	
8			主 材		≥95%	13	1	2	13	0	合格	
9		零部	接头件		≥95%	8	1	2	8	0	合格	
10		件 连 板 尺 寸 腹 材	GB/T2694-2	≥90%	32	2	3	32	0	合格		
11			018 7.4.3 项次合格	≥85%	50	3	4	50	0	合格		
12	 B类		焊接件	率%	≥95%	8	0	1	8	0	合格	
13			焊缝外观		≥95%	6 8	0	1	8	0	合格	
14	1	j,	焊缝外形尺寸		≥95%	6 8	0	1	8	0	合格	
1:	5		锌层外观	GB/T2694- 6.9.2		40	3	4	40	0	合格	
1	6		锌层厚度		GB/T2694-2018 6.9.5		0 3	4	40	0	合格	
1	7	GB/T2694 试装同心孔率 7.4. (≥99					0		1 1	0	合格	
1	8	Ì	式装部件就位	GB/T2694	-2018 3		1 0		1 1	C	合格	

TEST REPORT (Translation)

NO.: W2019-T122

Product:Transmission Line Tower (1000kV)

Inspected Unit: Henan Dingli Poles& Towers

Co.,LD.

Authorized Agency:Entrusted Inspection

Seal of the Detection Center :NATIONAL TOWER&STEEL

STRUCTURE QUALITY SUPERVISION INSPECTION CENTER

INSPECTION REPORT

Sample Specification	Transmission Line Lattice Steel Tower	Sample Quantity	1 Base					
			1 Base					
	1000kV-ZBC30101B-66m	Sample Level	Qualified					
Sample State	Complete	Trade Mark	桌 加 DINGLI					
Construction Unit		/						
	Henan Dingli Pole & Tower CO., LTD.							
Authorized Company	Address:Dingli Industrial Park,Middle of Yingbin Avenue, Xiping City,Henan Province,China, 4500							
	Tell:0396-6234568	Post Code:4	63900					
	Jiangxi Provincial Quality Inspection Center for Steel Frames	Sample Received Date	2019.04.24					
Production Date/Batch No.	2019.03.20	Sample Base	1 Base					
	In Factory of Henan Dingli Pole &Tower CO.,LTD.	Inspection Date	2019.04.24					
Instruments and	Universal Material Testing Machine: GJ002 High Precision Coating Thickness	Temperature	20 °C					
equipment	Meter: GJ002Humidity63%Ultrasound flaw detector: GJ017Humidity							
Inspection Standard	GB/T2694-2018 Transmission line towe	er manufacturing technical	conditions					
Conclusion	The product inspection about transmis 2018, it meet all the requirement in the s Seal Unit: NATIONAL TOWER&ST CENTER Report Unit: April 29 th , 2019	specification standard.						
Notes								

Test Result Judgment Table

Report NO.:W2019-T122							8		Page2/2			
	Itom	n Inspection Item				Sampl	Determine number of group		Measure	Describe		
No.	Item					e Size	Ac	Re	Qualifie d number	unqualifie d number	Results	
1		Materia		/T 1591- 08 6.4.1	2	0	1	2	0	Qualified		
2		Internal quality of weld		GB/T2694- 2010.6.6.6. 3		2	0	1	2	0	Qualified	
3	CategoryBA	Zinc	Uniformity		/T 2694- 8 6.9.3	3	0	1	3	0	Qualified	
4		Layer	Adhesive		/T 2694- 8 6.9.4	3	0	1	3	0	Qualifi ed	
5	-	Prototyŗ	bing Size	GB/T 2694- 2018.6.10.6		1	0	1	1	0	Qualified	
6		Appearance of Steel			2694- .5.1.5	50	0	1	50	0	Qualified	
7	Category B	Dimensio	n of Steel		2694- .5.1.1	50	0	1	50	0	Qualified	
8	Cate	Dimensio	Main Materials	.4.3 3 %	≥95	13	1	2	13	0	Qualified	
9		n of parts Zinc coating	Connector	GB/T2694-2018.7.4.3 Item qualified Rate %	≥95	8	1	2	8	0	Qualified	
10		_	Plate	GB/T26 Item qua	≥90	32	2	3	32	0 Q	ualified	

11			Belly Materia		≥85	50	3	4	50	0	Qualified
12			Weld ed	8.7.4.3 tate %	≥95	8	0	1	8	0	Qualified
13		Appearance of Welding seam		GB/T2694-2018.7.4.3 Item qualified Rate %	≥95	8	0	1	8	0	Qualified
14		Appearance Size of Welding seam		GB/T26 Item qu	≥95	8	0	1	8	0	Qualified
15	Category A	Appearar Zinc layer	nce of	GB/T 2694- 2018 6.9.2	≥95	40	3	4	40	0	Qualified
16	Cate	Appearar Zinc Thick		GB/T 2694- 2018 6.9.5	≥95	40	3	4	40	0	Qualified
17		Proto-asse Concer porosit	ntric	GB/T 269 2018 7.4 99%)		1	0	1	1	0	Qualified
18		Installation rate of Proto- assembly		GB/T 2 2018 7.4 100'	.3 (≥%	1	0	1	1	0	Qualified